

DAILY INSPECTION REPORT

Job No. MEI Project No. 200522

Job Name Storm Drainage System Improvements

Borrower Information

City of Loogootee
Name

401 JFK Ave., P.O. Box 276, Loogootee, IN 47553
Street State Zip

Week Ending

Date 12-5-08

Report No. 24

PROJECT INFORMATION

Type of Project Storm Drainage System Improvements

Project Location Loogootee

Contractor(s) Name Quality Craft Const., Inc.

Superintendent Marty Brown

Weather Conditions _____

Description of Work Accomplished _____

Items of Interest Occured _____

Delays or Work Restraining Orders _____

Change Orders _____

Additional Remarks _____

(Include problems, delays and controversies on orders)

Larry R. Rasche
Resident Inspector

By Larry R Rasche

Weather Conditions Snow 33°-34°

No. of Workers of Job 3

Work Accomplished: Lay 45.13 Ton rip-rap between Mulberry St. and North Pine St.
Cut blacktop and locate utilities on North Pine St.

Date: Tuesday 12-2-08

Weather Conditions Flurries A.M., Sunny P.M. 27°-41°

No. of Workers of Job 3

Work Accomplished: Remove 15" pipe under N. Pine St.
Remove 12" pipe under Mulberry St.
Lay 28'-18" plastic pipe under Mulberry St.
Install 2'-18" end sections.

Date: Wednesday 12-3-08

Weather Conditions Dry 35°-50°

No. of Workers of Job 3

Work Accomplished: Install 1-30" end section and
1-30" 45° Bend.
Lay 120'-30" Plastic Sewer Pipe West of
N. Pine St.

Date: Thursday 12-4-08

Weather Conditions Sunny 24°-34°

No. of Workers of Job 4

Work Accomplished: Lay 36'-30" Plastic Sewer Pipe
West of N. Pine St.
Set 1 Type R inlet with type 13 casting.
Cut blacktop on N. Pine St.

Date: Friday 12-5-08

Weather Conditions Sunny 15°-30°

No. of Workers of Job 4

Work Accomplished: Haul off old rip-rap + blacktop.
Haul off old 30" Concrete tile
Grout inlet at N. Pine St.